



September 2021 Downtown Flagler Street Beautification Project

Recap of work done in the month of September 2021

Milestones achieved in September 2021

- Lanzo completed FP&L vault repair on Sect. B
- Lanzo continued excavation and debris removal for Section B
- FP&L subcontractor TP Power Creation completed duct bank installations on Sect. A
- TP Power Creation completed installation of FPL manhole at the southside of SE 3rd Avenue and Flagler Street
- TP Power Creation mobilized to Sect. B and Lanzo mobilized into Sect. A
- Verizon installed a new fiber optic conduit at the intersection of Flagler Street and Biscayne Blvd

Lanzo completing
FP&L vault repair
on Sect B.



Lanzo Construction completing roadway excavation and debris removal for Section B.



FP&L duct bank
installation
Section A



FP&L manhole structure installation at SE 3rd Ave & Flagler Street



Verizon fiber optic installation

