



Downtown Flagler Street Beautification Project

Recap of work done in the month of March 2024

Milestones achieved in March 2024

Phase A (Biscayne Blvd to E 3rd Avenue)- Substantial Completion

- Installed sidewalk pavers for curb ramp on the Southwest corner of Biscayne Blvd.
- Punch List items still pending.

Phase B (E 3rd Avenue to E 2nd Avenue)- Substantial Completion

- Installed tree grates.

Phase C (E 2nd Avenue to 1st Avenue)

- Backfilled NE Corner of NE 1st Avenue.
- Excavating material around tree pit to install conduit for receptacles.
- Installing conduit for receptacles in various locations.
- Vacuum cleaning drainage boxes and valves throughout section C limits.
- Removing graffiti from sidewalk in various locations.
- Removing black concrete stains from sidewalk in valet area.
- Installed mockup tiles for sidewalks on FPL vault.
- Installed green island Ficus plants in tree pits in various locations.
- Installed pipes for irrigation system in various locations.
- Addressing paver punch list items in various locations.

Milestones achieved in March 2024

Phase D (E 1st Avenue to N Miami Avenue)

- Adjusting manhole elevations on sidewalks.
- Spreading, grading and compacting material for sidewalk base.
- Grading material in tree pits.
- Demo sidewalk on North side.
- Placed concrete for sidewalk on North side of section D.
- Building and installation of forms for hardscape footers.
- Building rebar cage for hardscape furniture footers.
- Placed concrete for hardscape footers.
- Installed conduits for receptacles.
- Installed ground rods for street lighting.
- Splicing wires for street lighting.
- Installed manhole risers.
- Installed Sidewalk rail on north side.
- Installed forms for tree pit footer.
- Installed grates, filter fabric, and sand for tree pit areas in various locations.
- Installed irrigation system for tree pits in various locations.
- Installed green island ficus plants in tree pits in various locations.
- Installed pipes for irrigation system in various locations.

Phase A (Biscayne Blvd to E 3rd Avenue)

- Installed sidewalk pavers for curb ramp on the Southwest corner of Biscayne Blvd.





- Phase B** (E 3rd Avenue to 2nd Avenue)
- Punch List items- installing tree grates.

Phase C (E 2nd Avenue to 1st Avenue)

- Vacuum cleaning drainage boxes and valves





Phase D (E 1st Avenue to N Miami Avenue)

- Rebar cage for hardscape furniture footers.

Phase D (E 1st Avenue to N Miami Avenue)

- Alternative material muck up.





Phase D (E 1st Avenue to N Miami Avenue)

- Spreading, grading and compacting material for sidewalk base.



Phase D (E 1st Avenue to N Miami Avenue)

- Placed concrete for sidewalk on north side of section D.

Phase D (E 1st Avenue to N Miami Avenue)

- Installed forms for tree pit footer.





Phase D (E 1st Avenue to N Miami Avenue)

- Graffiti clean up on sidewalk area.

Phase D (E 1st Avenue to N Miami Avenue)

- Installation of pavers.





Phase D (E 1st Avenue to N Miami Avenue).

- Installed grates, filter fabric, and sand for tree pit area.

Phase D (E 1st Avenue to N Miami Avenue)

- Boring for furniture placement.

