



# Downtown Flagler Street Beautification Project

Recap of work done in the month of June 2024

# Construction Recap: June 2024

## **Phase A** (Biscayne Blvd to E 3<sup>rd</sup> Avenue)- Substantial Completion

- Punch List items still pending.
- Watering oak and palm trees.
- Maintained MOT devices throughout project limits.

## **Phase B** (E 3<sup>rd</sup> Avenue to E 2<sup>nd</sup> Avenue)- Substantial Completion

- Punch List items still pending.
- Watering oak and palm trees.
- Placed cold patch on sidewalk on Northside.
- Maintained MOT devices throughout project limits.

## **Phase C** (E 2<sup>nd</sup> Avenue to 1<sup>st</sup> Avenue)

- Punch List items still pending.
- Watering oak and palm trees.
- All professional striping: Replacing crosswalk post mounted signs.
- Filling sandbags to reinforce LCD.
- Maintained MOT devices throughout project limits.

## **Phase D** (E 1<sup>st</sup> Avenue to N Miami Avenue)

- Watering oak and palm trees.
- South Florida Electric: Installed 1” conduit for receptacle from tree pit to pull box on South side.
- Saw cutting control joints on sidewalk in valet area North side.
- Filling sandbags for MOT.
- Maintained MOT devices throughout project limits.

## Phase D (E 1<sup>st</sup> Avenue Intersection)

- Excavating material between drainage structures S-38 & S-34.
- Loading and hauling removed material to stockpile area.
- Installed 20' of 24" HDPE drainage pipe to S-34 and sealed 24" HDPE drainage pipe to S-34
- Installed drainage structure S-34A.
- Installed 14' of 24" HDPE drainage pipe from S-34 to S-34A.
- Installed 8' of 24" HDPE drainage pipe from S-34A to S-38.
- Sealing drainage pipes to S-34A.
- Installing and sealing drainage structure riser on S-34A.
- Installing forms into trench for flowable fill operation.
- Placed flowable fill to backfill drainage pipe from S-34A to S-34.
- Excavating material for smart city conduits on the NW corner of 1st Ave.
- Exposed existing conduits on the NW corner of 1st Ave.
- Repairing broken conduits across 1st Ave.
- Backfilling trench across 1st Ave.
- South Florida Electric: Installed conduits for smart city and street lighting across 1st Ave.
- Removing curb ramp on SW corner of 1st Ave.
- Removing sidewalk on SW corner of 1st Ave.
- Maintained MOT devices throughout project limits.

## Phase A (Biscayne Blvd to E 3<sup>rd</sup> Ave)

---

- Watering oak and palm trees.





---

### Phase C (E 2<sup>nd</sup> Ave to 1<sup>st</sup> Ave)

- Saw cutting control joint on sidewalks.

# Phase D (E 1<sup>st</sup> Avee to N Miami Ave)

- Filling sandbags for LCD





## Phase D (SE 1<sup>st</sup> Ave and SE 1<sup>st</sup> St)

- Replacing Maintenance of Traffic (MOT) Barricades



## Phase D (E 1<sup>st</sup> Ave to N Miami Ave)

---

- Excavation of materials for drainage pipe.



## Phase D (E 1<sup>st</sup> Ave to N Miami Ave)

- Removing Flowable Fill for drainage pipe.





- **Phase D** (E 1<sup>st</sup> Ave to N Miami Ave)
- Excavation of drainage pipe.

**Phase D (E 1<sup>st</sup> Aveto N Miami Ave)**

- Soft digging by hand for drainage to avoid damaging underground utilities.





## Phase D (E 1<sup>st</sup> Ave to N Miami Ave)

- Installation of 24" HDPE drainage pie



### Phase D (E 1<sup>st</sup> Ave to N Miami Ave)

- Installation of drainage structure.

## Phase D (E 1<sup>st</sup> Ave to N Miami Ave)

- Back filling trench with excavatable flowable fill.





### **Phase D (E 1<sup>st</sup> Ave to N Miami Ave)**

- Back filling trench with lime rock material.