



# Downtown Flagler Street Beautification Project

Recap of work done in the month of July 2024

# Construction Recap Pt.1: July 2024

## **Phase C** (E 2<sup>nd</sup> Ave to 1<sup>st</sup> Ave)

- Punch List items still pending.
- Watering oak and palm trees.
- Removed pavers in deterrent area and excavated material to install irrigation pipes for back flow valve.
- Installed back flow preventer valve for irrigation system.
- Installed forms for back flow preventer base.
- Placed concrete for back flow preventer base.
- Maintained MOT devices throughout project limits.

## **Phase D** (E 1<sup>st</sup> Ave to N Miami Ave)

- Watering oak and palm trees.
- Saw cutting control joints on sidewalk in valet area North side.
- Produced mock-up for alternative material.
- Cleaning debris, Removed pavers in deterrent area and excavated material to install irrigation pipes for back flow valve.
- Organized stockpile of pavers and hardscape furniture.
- Installed sidewalk rails on the South side of section D.
- Excavating material for Smart city and street lighting conduit between the SW & SE corner of 1<sup>st</sup> Ave.
- Loading and hauling excavated material.
- Excavating material for street light poles on SW, SE, & NE corner of 1<sup>st</sup> Ave.

# Construction Recap Pt.2: July 2024

## Phase D (E 1<sup>st</sup> Ave to N Miami Ave)

- Installed 3 light poles on NE, SE, & SW corners of 1<sup>st</sup> Ave.
- Excavating trench to install smart city, street lighting conduits and irrigation pipe between the SE & SW corner of 1<sup>st</sup> Ave.
- Excavating trench to install curb and gutter on the SW corner of 1<sup>st</sup> Ave.
- Installed a double fixture LED light luminaire on the SW corner.
- Compacting curb and gutter base material on SE & SW corners of 1<sup>st</sup> Ave.
- Removed existing light poles on SE & SW corner of 1<sup>st</sup> Ave.
- Installing conduits for smart city and streetlight across the southside of 1<sup>st</sup> Ave.
- Installing PVC pipe for irrigation system across the southside of 1<sup>st</sup> Ave.
- Removing roadway asphalt from 1<sup>st</sup> Ave intersection.
- Repairing conduits on the SW corner of 1<sup>st</sup> Ave.
- Excavating and grading subgrade material for roadway.
- Installing conduits for smart city and streetlight across the SE corner of 1st Ave.
- Backfilled material in deterrent area on the SE corner of 1<sup>st</sup> Ave.
- Excavated material on NE corner of 1<sup>st</sup> Ave to locate conduit.
- Installing conduits for smart city and street lighting on the NE corner of 1<sup>st</sup> Ave.
- Installed pull boxes on the SE corner of 1<sup>st</sup> Ave.
- Maintained MOT devices throughout project limits.

**Phase A (Biscayne Blvd to E 3<sup>rd</sup> Ave):**

---

- Watering oak and palm trees.





**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**

- Removing existing asphalt pavement.



**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**

- Loading and hauling removed asphalt pavement to stockpile area.



**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**

- Loading dump trucks and hauling materials and debris offsite.

**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**

---

- Excavating roadway materials to finish grade.







## Phase D (E 1<sup>st</sup> Ave to N Miami Ave):

- Installed backflow preventer valve for irrigation system.



**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**

- Placed concrete for irrigation backflow preventer valve base.

**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**

- Compacting curb pad material.





**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**

Performed mockup for sidewalk alternative material.

**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**

- Excavating materials in deterrent area to install one-inch conduits for tree pit receptacles.





**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**  
Maintaining MOT closure on SE 1<sup>st</sup> Avenue.

**Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**

---

- Cleaning debris on Flagler St.





**Phase D (E 1<sup>st</sup> Ave to N Miami Ave).**

- Removing the existing light pole on the SW corner of 1<sup>st</sup> Ave.





- Phase D (E 1<sup>st</sup> Ave to N Miami Ave):**
- Installed base for sidewalk rail.