



Downtown Flagler Street Beautification Project

Recap of work done in the month of August 2024

Construction Recap: August 2024

Phases A through C (Biscayne Blvd to E 1st Ave)

- Punch List items still pending
- Maintained MOT devices throughout project limits

Phase D (E 1st Ave to N Miami Ave)

- Excavating material to install 1” conduit for tree pit receptacles on the south side of section D
- Maintained MOT devices throughout project limits
- Installing conduits for smart city and street lighting on the NE corner of 1st Ave
- Installed pull boxes on the NE corner of 1st Ave
- Loading and hauling removed material
- Adjusting manhole elevation to finish grade on 1st Ave
- Adjusting pull boxes to finish grade
- Placed pea rock inside of pull boxes on the NE corner of 1st Ave
- Excavating and grading sub grade material for roadway
- Repairing broken conduit in various locations
- Mastec: Point and patching damaged duct bank
- Cleaning debris and removing large aggregates from subgrade
- Adjusting AT&T manhole elevation on 1st Ave intersection
- Grading and compacting sub grade material for roadway
- Adjusting manhole for S-34 elevation on 1st Ave intersection
- Adjusting water valve cover elevations
- Adjusting underground utility elevations
- Removed existing C & G on the SW corner of 1st Ave
- Cleaning debris and organizing stockpile area



Phase D (E 1st Ave to N Miami Ave)

- Grading sub grade material

Phase D (E 1st Ave to N Miami Ave)

- Excavating material to install conduits for receptacle





Phase D (E 1st Ave to N Miami Ave)

- Backfilling and compacting material for deterrent area

Phase D (E 1st Ave to N Miami Ave)

- Placed pea rock in pull boxes





Phase D (E 1st Ave to N Miami Ave)

- Backfilling material in deterrent area



Phase D
(E 1st Ave to N Miami Ave)

- Removing existing manhole to adjust new manhole to finish grade

Phase D (E 1st Ave to N Miami Ave)

- Installing manhole cover onto drainage structure





Phase D (E 1st Ave to N Miami Ave)

- Installed and sealed manholes for drainage structures.



Phase D (E 1st Ave to N Miami Ave)

- Installing brick pavers to adjust manhole elevation for drainage structure

Phase D (E 1st Ave to N Miami Ave)

- Grading subgrade material



Phase D (E 1st Ave to N Miami Ave)

- Repairing conduits on NE 1st Ave





Phase D (E 1st Ave to N Miami Ave)

- Loading and hauling removed material



Phase D (E 1st Ave to N Miami Ave)

- Removed existing curb and gutter.

Phase D (E 1st Ave to N Miami Ave)

- Grading and compacting subgrade material

