



Downtown Flagler Street Beautification Project

Recap of work done in the month of February 2025

Construction Recap: February 2024

Phases A through C (Biscayne Blvd to E 1st Ave)

- Punch List items still pending.
- Started to work on electrical punch list items.
- Adjustments of tree grates were made.
- Maintained MOT devices throughout project limits.

Phase D (E 1st Ave to N Miami Ave)

- Contractor began roadway base construction at NE 1st Avenue.
- Preparations began for roadway reinforced concrete slab.
- Pouring roadway concrete began.
- Drainage structure was installed, pending the delivery of the concrete top to be installed for completion.
- Maintained MOT devices throughout project limits.



**Phase A (Biscayne Blvd to E 3rd Ave):
Adjustments of All Tree Grates**

Phase B (E 3rd Ave to 2nd Ave):

Adjustment of Tree Grates





Phase D (E 1st Ave to N Miami Ave): Concrete Pour Reinforcement for Roadway Slab



Phase D (E 1st Ave to N Miami Ave): Installation of Drainage Structure