



Downtown Flagler Street Beautification Project

Recap of work done in the month of August 2022

Milestones achieved in August 2022

Phase A (Biscayne Blvd to E 3rd Ave) work completed by Lanzo:

- Punch List items
- Temporary stripping
- Installation of back flow preventer cage

Phase B (SE 3rd Ave to E 2nd Ave) work completed by Lanzo:

Installation of:

- Sidewalk pavers
- Duct seal & jet lining
- Ground rods
- Conductors
- Site furniture
- Trees & shrubs
- Substantial Completion was granted on August 23,2022

Milestones achieved in August 2022

Phase C (E 2nd Ave to E 1st Ave) work completed by Lanzo:

- Installation of drainage structures
- Installation of drainage
- FPL subcontractor curb side reinstalled and refurbished vault grates 8/1/22-8/2/22
- FPL subcontractor Hypower mobilized on 8/1/22
- Hypower completed soft digs and installation of Vault at SE 2 Ave
- MDWAS replaced sewer laterals 8/25/22-8/30/22

Phase D (E 1st Ave to N Miami Ave) work completed by Lanzo:

- Notice to Proceed (NTP) was provided on August 16, 2022
- Clearing & grubbing of roadway and sidewalks
- Installation of drainage



Phase B (E 3rd Ave to E 2nd Ave)

- Installation of duct seal & jet lining



Phase B (E 3rd Ave to E 2nd Ave)

- Installation of trees & shrubs



Phase C (E 2nd Ave to E 1st Ave)

- FP&L subcontractor Hypower completed soft digs at SE 2 Ave



Phase C (E 2nd Ave to E 1st Ave)

- Hypower completed installation of Vault at SE 2 Ave



Phase C (E 2nd Ave to E 1st Ave)

- Miami-Dade Water & Sewer replaced sewer laterals from 8/25/22 to 8/30/22



Phase D (E 1st Ave to N Miami Ave)

- Notice To Proceed (NTP) was provided on August 16, 2022
- Installation of construction security fence



Phase D (E 1st Ave to N Miami Ave)

- Removal of all existing trees
- All trees were transported and replanted at Maurice A. Ferre Park



Phase D (E 1st Ave to N Miami Ave)

- Clearing & grubbing of roadway and sidewalk