

Downtown Flagler Street Beautification Project

Recap of work done in the month of February 2023

Milestones achieved in February 2023

Phase A (E 3rd Biscayne Blvd to E 3rd Avenue)- Substantial Completion

- Punch List items still pending

Phase B (E 3rd Avenue to E 2nd Avenue)- Substantial Completion

- Punch List items still pending.
- Installation of sidewalk brick pavers

Phase C (E 2nd Avenue to 1st Avenue)

- Installation of sidewalk/Roadway brick pavers
- Sidewalk clearing & grubbing
- Casting of roadway slab
- Installation of smart city conduits
- Installation of lighting conduits
- Installation of lighting conductor
- Manhole and valve adjustments
- Roadway reconstruction
- Sidewalk installation
- Installation of drop curb
- Hot Wire communications did repair on their fiber optic service lines

Phase D (E 1st Avenue to N Miami Avenue)

- Installation of Silva cells

Phase C

(E 2nd Avenue to 1st Avenue)

- Adjusting water valves





Phase C
(E 2nd Avenue to 1st Avenue)

- Preparing for asphalt



Preparing area for silva cells installation

-
- Installation of Smart City Conduits





Intersection at E 2nd Ave

- Installation of Pavers

Intersection at E 2nd Ave

- Preparation for sidewalk restoration





Intersection at E 2nd Ave

Sidewalk concrete pour



Intersection at E 2nd Ave

Adjustment of MOT and South Florida Electric installing communication conduits



- South Florida Electric installing communication conduits.





Mar 10, 2023 8:19:58 AM
8 Southeast 2nd Avenue
Miami-Dade County
Florida

South Florida Electric
installing light fixtures



Mar 7, 2023 9:04:40
169 East Flagler St
Miami-Dade Co
Flo



**Phase D (E 1st Avenue to N Miami Avenue)
Installation of Silva Cells**
