



Downtown Flagler Street Beautification Project

Recap of work done in the month of July 2023

Milestones achieved in July 2023

Phase A (E 3rd Biscayne Blvd to E 3rd Avenue) - Substantial Completion

- Punch List items still pending

Phase B (E 3rd Avenue to E 2nd Avenue) - Substantial Completion

- Punch List items still pending

Phase C (E 2nd Avenue to 1st Avenue)

- Review and corrected MOT at NE 2nd Avenue
- Continued roadway brick paver installation
- Placed polymer sand over roadway pavers
- Cleaned debris and pressure cleaned
- Reset LCDs at the SE corner of 2nd Avenue

Phase D (E 1st Avenue to N Miami Avenue)

- Continued demo of duct bank over fiber line
- Roadway clearing & grubbing
- Hauling out material from construction zone

Phase C (E 2nd Ave to 1st Ave)

- Brick pavers installation





Phase C (E 2nd Ave to 1st Ave)

- Sanding pavers

Phase C (E 2nd Ave to 1st Ave)

- Utility adjustments





Phase C (E 2nd Ave to 1st Ave)

- Replacement of water meter boxes

Phase C (E 2nd Ave to 1st Ave)

- Construction of collars around water meter valves





Phase C (E 2nd Ave to 1st Ave)

- Installation of rail

Phase D (E 1st Ave to N Miami Ave)

- Trench drain pad excavation





Phase D (E 1st Ave to N Miami Ave)

- Trench drain installation

Phase D (E 1st Ave to N Miami Ave)

- Installation of Trench drain/ 8" pipe discharge connection

