



# Downtown Flagler Street Beautification Project

Recap of work done in the month of October 2022

# Milestones achieved in October 2022

**Phase A** (Biscayne Blvd to E 3<sup>rd</sup> Avenue) and **Phase B** (SE 3rd Ave to E 2nd Ave) work completed by Lanzo:

- Punch List items

**Phase C** (E 2nd Ave to E 1st Ave) work completed by Lanzo:

- Clearing & grubbing of sidewalk & roadway.
- Construction of Trench drain and F curb limerock pad.
- Placement of roadway limerock base.
- Installation of lighting conduit.
- Installation of smart city conduit.
- FP&L subcontractor Hypower continued installation of duct bank

**Phase D** (E 1st Avenue to N Miami Avenue) work completed by Lanzo:

- Installation of drainage
- Installation of deep wells.
- MDWASD mobilized (10/21/22) and commenced replacing existing 8" sewer main and service laterals.



**Replacing existing 8" sewer main and service laterals**

**Clearing & grubbing of sidewalk  
& roadway**





**Installation of drainage**

**MDWASD mobilized (10/21/22)  
and commenced replacing existing  
8" sewer main and service laterals**





Installation of FPL duct bank





Installation of deep wells